

CURE REPORT

Systima Technologies 10809 120th Ave NE Kirkland, WA 98033

Job 103770

Program D11897

Equipment

Autoclave | Controller: S2601 Air TC1: S2600 | Air TC2: S2603 PT: S2599 | VT2: S2598

Part

49551-100 Rev. E DLAS RIGHT, AS MOLDED Qty: 1

Cure


Start: 29-Jan-2021 | 10:14 AM Finish: 29-Jan-2021 | 2:30 PM Duration: 4h:15m

Cure Document

SPS-201 Rev. B Profile: CURE A2

FAIL

All equipment used is calibrated and traceable to the SI through NIST.



Completed By: Andrei Branga Date: 1/29/2021

QA Signoff: Zac Kambarn Date: 2/2/2021



CURE REPORT

Systima Technologies 10809 120th Ave NE Kirkland, WA 98033

DMR 2453

Step Requirements Result **NCR**

Ramp Up

(FAIL)

Start: 0.0 min Finish: 57.8 min Duration: 57.8 min

Temperature Max 295°F Temp. Ramp 5°F/min +0/-5°F/min Pressure: Max 60 psi Pressure Ramp 1.5 psi/min ±1 psi/min

> Vacuum Min -15 inHg **Terminate**

> > Lag > 270°F AND > 40 psi

Temperature (°F) Max 270 Temp. Ramp (°F/min) Max 3.5 | Min 2.8

Pressure (psi)

Max 50.7 Pressure Ramp (psi/min)

Max 1.0 | Min 1.0 Vacuum (inHg) Min -12.5

Dwell

(PASS)

Start: 58.0 min Finish: 197.8 min Duration: 139.8 min Temperature 275°F +20/-5°F

Pressure: 50 psi ±10 psi

Terminate Lag < 270°F AND After 120 min Temperature (°F)

Max 283 | Min 279 | Avg 280 Pressure (psi) Max 50.7 | Min 47.4 | Avg 49.8

Ramp Down

(PASS)

Start: 198.0 min Finish: 240.8 min Duration: 42.8 min Temperature Max 295°F

Temp. Ramp -5°F/min +10/-0°F/min

Pressure: 50 psi ±10 psi

Terminate Lead < 150°F Temperature (°F)

Max 270

Temp. Ramp (°F/min)

Max -2.6 | Min -2.9

Pressure (psi)

Max 49.6 | Min 48.0 | Avg 49.2

Ramp Down **Pressure**

(PASS)

Start: 241.0 min Finish: 254.3 min Duration: 13.3 min Temperature Max 150°F

Pressure: Max 60 psi

Pressure Ramp -10 psi/min +15/-0 psi/min

Terminate < 5 psi

Temperature (°F)

Max 142

Pressure (psi)

Max 49.5

Pressure Ramp (psi/min)

Max -3.5 | Min -4.0