

CURE REPORT

Systima Technologies 10809 120th Ave NE Kirkland, WA 98033

Job 104355

Program D11675

Part 48777-100 Rev. H

ARRW COMPOSITE SHROUD (AS MOLDED)

Qty: 1

Cure

Start: 02-Feb-2021 | 10:15 AM Finish: 02-Feb-2021 | 4:06 PM

Duration: 5h:51m

Equipment


Autoclave | Controller: S2601 Air TC1: S2600 | Air TC2: S2603 PT: S2599 | VT2: S2598

PASS

Cure Document

SPS-201 Rev. B Profile: CURE A1

All equipment used is calibrated and traceable to the SI through NIST.



Completed By: Andrei Branga 2/2/2021 Date:

Zac Kambarn QA Signoff: 2/3/2021 Date:



CURE REPORT

Systima Technologies 10809 120th Ave NE Kirkland, WA 98033

Step Requirements Result NCR

Ramp Up

(PASS)

Start: 0.0 min Finish: 104.2 min Duration: 104.2 min Temperature Max 370°F
Temp. Ramp 5°F/min +0/-5°F/min
Pressure: Max 90 psi
Pressure Ramp 1.5 psi/min ±1 psi/min

Vacuum Min -15 inHg **Terminate**

Lag > 345°F AND > 70 psi Temperature (°F)

Max 345

Temp. Ramp (°F/min)

Max 2.8 | Min 2.4

Pressure (psi)

Max 80.7

Pressure Ramp (psi/min)

Max 1.0 | Min 0.8 Vacuum (inHg)

Min -26.8

Dwell W/Vac

(PASS)

Start: 104.3 min Finish: 124.3 min Duration: 20.0 min Temperature 350°F +20/-5°F Pressure: 80 psi ±10 psi

Vacuum Min -15 inHg

<u>Terminate</u>

After 20 min

Temperature (°F)

Max 356 | Min 354 | Avg 354

Pressure (psi)

Max 80.7 | Min 77.7 | Avg 80.0

Vacuum (inHg)

Min -27.6

Dwell

(PASS)

Start: 124.5 min Finish: 254.8 min Duration: 130.3 min Temperature 350°F +20/-5°F

Pressure: 80 psi ±10 psi

Terminate

Lag < 345°F AND After 100 min Temperature (°F)

Max 355 | Min 350 | Avg 354

Pressure (psi)

Max 80.7 | Min 76.1 | Avg 79.9

Ramp Down

(PASS)

Start: 255.2 min Finish: 324.5 min Duration: 69.3 min Temperature Max 370°F

Temp. Ramp -5°F/min +10/-0°F/min

Pressure: 80 psi ±10 psi

<u>Terminate</u>

Lead < 150°F

Temperature (°F)

Max 344

Temp. Ramp (°F/min)

Max -2.0 | Min -3.5

Pressure (psi)

Max 80.7 | Min 74.8 | Avg 78.3

Ramp Down Pressure

(PASS)

Start: 325.0 min Finish: 349.8 min Duration: 24.8 min Temperature Max 150°F

Pressure: Max 90 psi

Pressure Ramp -10 psi/min +15/-0 psi/min

Terminate

< 5 psi

Temperature (°F)

Max 139

Pressure (psi)

Max 78.0

Pressure Ramp (psi/min)

Max -0.8 | Min -4.1